



**PROJECT RECORD**

**PROJECT NAME** Uofl. Intramurals **NO.** 7C **DATE** 8/16/2011  
~~8/15/11~~

PHONE CONVERSATION     MEETING     FIELD REPORT     MEMO     OTHER

**TO** \_\_\_\_\_ **FROM** \_\_\_\_\_

**LOCATION** SEC - 303A **TIME** 3:00 PM

**ATTENDED BY** See attachment

**COMMENTS** Open Issues:

1. Polished concrete needs furthe exploration. Consider topping at \$4/sf.
2. Increase interior storefront base to 4" for improved maintenance.
3. Tech-zone lobby ceiling will utilize prudential lighting. BTW: intramurals has a 32' lift.
4. D.P. requested a datum be set-up at 7'-2".
5. Cannon has proposed interior silicone glazed storefront with horizontals (caps), needs to be reviewed. Merge detail showing structure/lighting/electrical boxed/architectural tray.
6. Angela Johnson will be contacted to discuss color selection, current concept is to have lots of daylight, white ceilings and walls, and dark gray floors to reduce scuffing. Other material pallet items are neutral, with accent cardinal red, i.e. gym track has floating red gypsum board.
7. Steel railings painted, with S/S cable is proposed.
8. Flourescent high bay lamps will be used in gym - hanging on rocker pendants vs. truss mounted: raptor - rapó with cage. Electronic mounting needs attention.


**COPIES TO**

_____			
Tony Hans			
David Proffitt			
DLA, MWI, CORR File			
Reed Vorhees			
_____			
_____			

**VIA:**

Mail	Fax	w/Encl.
<input type="radio"/>	<input type="radio"/>	<input checked="" type="radio"/>
<input type="radio"/>	<input type="radio"/>	<input checked="" type="radio"/>
<input type="radio"/>	<input type="radio"/>	<input checked="" type="radio"/>
<input type="radio"/>	<input type="radio"/>	<input checked="" type="radio"/>
<input type="radio"/>	<input type="radio"/>	<input checked="" type="radio"/>
<input type="radio"/>	<input type="radio"/>	<input checked="" type="radio"/>

**SIGNED**

Michael Jacobs 

---

**PAGE** \_\_\_\_\_ **OF** \_\_\_\_\_

212 North Upper Street

Lexington, KY 40507-1001

p 859.252.6664

f 859.253.2358

www.omniarchitects.com



PROJECT RECORD

PROJECT NAME UofL Intramurals NO. 7C DATE 8/16/11

PHONE CONVERSATION  MEETING  FIELD REPORT  MEMO  OTHER

TO \_\_\_\_\_ FROM \_\_\_\_\_

LOCATION SEC - 303A TIME 3:00 PM

ATTENDED BY See attachment

COMMENTS Open Issues:

9. Include Ann Swope into wayfinding, meet with Angela, and next intramurals.

10. Glass graphics are not currently in the budget.

11. Review lump-sum budget for padding.

12. Lobby ceiling floats with gaps painted white above (metal-works) standard product.

13. We will need several areas with 6" studs offset 3 5/8" studs for imroved acoustic performance (i.e. bad walls of food service).

14. Cut sheets for all light fixtures have been included.

15. All exterior lights shall be campus shoe-box.

16. Rich Russell with Lee Brick & Block has delivered standard size Normans which are comparable in cost (material and labor), Sioux City Masonry (Iowa - 500 miles?), confirm LEED accessibility. Brixment r-13 looks good.

17. LG&E to re-install HADCO-ACORN light poles.

18. Additional project costs for underground utilities on 4th street may include sidewalks and trees.

COPIES TO

- \_\_\_\_\_  
Tony Hans
- \_\_\_\_\_  
David Proffitt
- \_\_\_\_\_  
DLA, MWI, CORR File
- \_\_\_\_\_  
Reed Vorhees
- \_\_\_\_\_
- \_\_\_\_\_

VIA: Mail Fax w/Encl.

- |                       |                       |                       |
|-----------------------|-----------------------|-----------------------|
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |

SIGNED

Michael Jacobs

PAGE \_\_\_\_\_ OF \_\_\_\_\_



**PROJECT RECORD**

**PROJECT NAME** UofL Intramurals **NO.** 7C **DATE** 8/15/11 <sup>16</sup>

PHONE CONVERSATION     MEETING     FIELD REPORT     MEMO     OTHER \_\_\_\_\_

**TO** \_\_\_\_\_ **FROM** \_\_\_\_\_

**LOCATION** SEC - 303A **TIME** 3:00 PM

**ATTENDED BY** See attachment

**COMMENTS** 19. MSD funds based on \$434,683 or \$519,235 - \$84,552 difference. Stiped allows full \$2/sf. for site area to UofL. UofL will give this project the cost difference between our system A this allowance (11 acres).

20. Potential Alternates:

ISO - LAT - WET	\$100,000
Type of Field (artificial vs. natural)	\$135,000
Fence and/or Type of Fence	\$ 80,000
Landscaping Material	\$115,000
Shorter Bunker 8X35	\$ 28,600
Sports Lighting (2 points) Only	\$ 40,000
60 to 1 Foot Candle Range (spill range)	0.3
Wall Protection	\$
135 vs. 150 wells @ \$6k each	\$ 90,000
21. Target savigs needed	\$450,689

Creep attributed to additional parking, pricing from LG&E for 4th St. utilities

**COPIES TO**

- \_\_\_\_\_  
Tony Hans
- \_\_\_\_\_  
David Proffitt
- \_\_\_\_\_  
DLA, MWI, CORR File
- \_\_\_\_\_  
Reed Vorhees
- \_\_\_\_\_
- \_\_\_\_\_

**VIA:** Mail Fax w/Encl.

- |                       |                       |                       |
|-----------------------|-----------------------|-----------------------|
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |

**SIGNED**

\_\_\_\_\_  
Michael Jacobs

**PAGE** \_\_\_\_\_ **OF** \_\_\_\_\_



**PROJECT RECORD**

**PROJECT NAME** UofL Intramurals **NO.** 7C **DATE** 8/16/11

PHONE CONVERSATION     MEETING     FIELD REPORT     MEMO     OTHER \_\_\_\_\_

**TO** \_\_\_\_\_ **FROM** \_\_\_\_\_

**LOCATION** SEC - 303A **TIME** 3:00 PM

**ATTENDED BY** See attachment

**COMMENTS**

- 22. Basis of Design Brick
- Sioux City Brick
- Color: Napa Valley Velour
- Size: Norman
- Run: 0810
- Plant Adel, Iowa
- ASTM C-126 Grade SW Tpe FBX
- Distance: 610 miles (confirm with Sam at Lee B&B).
- 23. Descol Sports Surfaces (507) Gris Acero - Iron Grey with Red and White lines.
- 24. Personal viewing system (fewer tv monitors), delete running track surface.
- 25. Laser-cut Cardinal in fitness floor?
- 26. 28' to BTM of gym structure, lights are below this truss.

**COPIES TO**

- \_\_\_\_\_Tony Hans\_\_\_\_\_
- \_\_\_\_\_David Proffitt\_\_\_\_\_
- \_\_\_\_\_DLA, MVJ, CORR File\_\_\_\_\_
- \_\_\_\_\_Reed Vorhees\_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_

**VIA:** Mail Fax w/Encl.

- |                       |                       |                       |
|-----------------------|-----------------------|-----------------------|
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> |

**SIGNED**

\_\_\_\_\_Michael Jacobs\_\_\_\_\_

212 North Upper Street

Lexington, KY 40507-1001

p 859.252.6664

f 859.253.2358

www.omniarchitects.com



PROJECT RECORD

PROJECT NAME UofL Intramurals NO. 7C DATE 8/16/11

PHONE CONVERSATION MEETING FIELD REPORT MEMO OTHER

TO FROM

LOCATION SEC - 303A TIME 3:00 PM

ATTENDED BY

COMMENTS

- 27. Need Cardinal logo in gyms.
28. Wall colors on gym walls cannot be white, need some contrast for badminton.
29. Confirm VOC levels on all gym flooring products (polyurethane) and adhesives.
30. TRX system needed in spinning room. (Debbie), need ceiling mounting no ceiling (paint white?) Cannon-Design to research equipment item, CMTA has major duct runs anchor into structure.
31. Bleacher is in equipment budget.
32. Basis of Design for wood floors should be Horner. Flat grain in gyms, edge grain in raquetball courts (and maybe spinning).
33. Consider ISO-LATWET as an alternate?
34. 3rd floor gym is a tournament floor. Will need wall/column protection.

COPIES TO

Tony Hans
David Proffitt
DLA, MWJ, CORR File
Reed Vorhees

VIA: Mail Fax w/Encl.

Radio buttons for Mail, Fax, w/Encl.

SIGNED

Michael Jacobs

PAGE OF



PROJECT RECORD

PROJECT NAME UoFL SEC NO. \_\_\_\_\_ DATE 8/16/11

PHONE CONVERSATION  MEETING  FIELD REPORT  MEMO  OTHER \_\_\_\_\_

TO \_\_\_\_\_ FROM \_\_\_\_\_

LOCATION UPDC TIME 9 AM

ATTENDED BY \_\_\_\_\_

COMMENTS

<u>MICHAEL JACOBS</u>	<u>OMNI ARCHITECTS</u>
<u>JOHN McALISTER</u>	<u>CANNON DESIGN</u>
<u>Pich Banno</u>	<u>Cannon Design</u>
<u>DON ADAMS</u>	<u>OMNI ARCHITECTS</u>
<u>Robert Pass</u>	<u>RPA</u>
<u>DAVID PROFFITT</u>	<u>UoFL</u>
<u>Tray Steward</u>	<u>CM TA</u>
<u>Tony Haws</u>	<u>CM TA</u>
<u>Anthony Ehlers</u>	<u>Rangaswamy</u>
<u><del>John Cozmen</del></u>	<u>Cannon</u>
<u>David Burks</u>	<u>Paladin</u>
<u>Candice Rogers</u>	<u>Paladin</u>
<u>David Hatfield</u>	<u>UoFL</u>

COPIES TO  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

VIA: Mail Fax w/Encl.

SIGNED  
\_\_\_\_\_  
PAGE \_\_\_\_\_ OF \_\_\_\_\_



PROJECT RECORD

PROJECT NAME \_\_\_\_\_ NO. \_\_\_\_\_ DATE \_\_\_\_\_

PHONE CONVERSATION     MEETING     FIELD REPORT     MEMO     OTHER \_\_\_\_\_

TO \_\_\_\_\_ FROM \_\_\_\_\_

LOCATION \_\_\_\_\_ TIME \_\_\_\_\_

ATTENDED BY \_\_\_\_\_

COMMENTS \_\_\_\_\_

Brandon McReynolds - SEA  
Max Morley - SGA  
Dale Ramsey - Im-Res  
Deep Aggarwal - former SGA  
Michael <sup>St</sup>Mardi's Dean of Students

COPIES TO

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

VIA: Mail Fax w/Encl.

SIGNED

\_\_\_\_\_

PAGE \_\_\_\_\_ OF \_\_\_\_\_



## **University of Louisville**

Student Recreational Center

### **Design Development Phase Submittal Agenda Meeting #7a, b, c**

#### **Monday, August 15th:**

11 AM Sodexo, Omni, CMTA (@ SAC - Jazzman's )  
1:30 PM Aaron Boggs (Grounds), Doreen Wood (Parking) PPD, Omni, Carman  
(@ Physical Plant Conference Rm)  
3:00 PM UPDC, Omni, CMTA (@ UPDC)  
3:15 PM UPDC, Intramurals, Omni, CMTA Power & Video (@ UPDC)

#### **Tuesday, August 16th @ UPDC:**

9:00 AM Architectural recap w/ UPDC, Omni Cannon Design  
9:30 AM MEP Recap w/ UPDC, Omni, Cannon, CMTA, Palladin  
10:00 AM Structural Recap w/ UPDC, Omni, Cannon, CMTA, Rangaswamy  
10:30 AM Site Recap  
11:00 AM DD Phase Submittal & Review of Budget/Estimate with UPDC, Omni,  
Cannon, CMTA, Rangaswamy, Carman

12:00 PM Break

1:00 PM Open Issues with UPDC, Omni, Cannon, CMTA, Rangaswamy, Carman  
2:00 PM Project Recap with UPDC, Intramurals, Omni, Cannon, CMTA,  
Rangaswamy, Carman  
4:00 PM Student Representatives, Intramurals, Dean Martis, UPDC, Omni,  
Cannon (@ U-Center)  
5:00 PM Break

#### **Wednesday, August 17th @ CMTA**

9:00 AM MEP issues with Omni, Cannon, CMTA  
11:00 AM Structural Issues with Omni, Cannon, CMTA, Rangaswamy  
12:00 PM Break  
1:00 PM Site Issues with Omni, Cannon, CMTA, Carman

Location: UPDC Conference Room



**Design Development Review Comments Meeting #8 with Robert Pass**

**Friday, September 9, 2011 @ UPDC**

9:00 AM Review RP&A cost estimate with UPDC, Omni, Cannon, CMTA, Rangaswamy, Carman, Pass Associates, DBA, Paladin

11:00 AM Review of DD Phase Owner and User Comments with UPDC, Omni, Cannon, CMTA, Rangaswamy, Carman, Pass

Location: UPDC Conference Room